BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Providing of modern dust bin in Bangalore city in ward no 07, Byatarayanapura, Kodigehalli Sub Division
2	Amount of Work Portion	-
3	Estimate cost	1.50 Lakhs
4	Name Of Contractor	M/s Executive Engineer, K.R.I.D.L
5	Agreement No.	106/2017-18
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/106/2017-18 Date: 02.03.2018
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	01-04-2018
9	Date of receipt of application in the sub-division office	
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	-
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	229, 01-04-2018
15	Date of recommending time limit applied for	01-04-2018
16	Wheather the original application of contractor is enclosed	—
17	Balance work remaining to be done	—

18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Wheather the notice as per clause has been issued	-
21	Remarks of the AEE and the daily rate of penalty proposed	- Site - Deepak
22	Remarks of the EE with the daily rate of penalty proposed	EOT has Approved with penalty Rs: 2660 per day from 02-3-18, to 14-12-18

Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division

Executive Engineer
Byatarayanapura Division,

Chief Engineer
Yelahanka Zone